

Tensioning and Inspection Report

Report no

Date

Project:

Sub-section:

Section:

	Temp (°C)	TL4 System (kN)	Ingal Tensioner Pressure (Bar)*
Air temp:	-10	38.5	390
.....	-5	36	368
	0	34	346
	5	31.5	324
Tensioning force:	10	29	301
.....	15	27	279
	20	25	257
	25	23	235
	30	21	213
	35	19	191
	40	16.5	169

*Pressure [bar] notes are only valid when using Ingal Civil Products tensioning equipment.

Checks

Checked and approved

Materials check performed in connection to installation.

☐

Minor galvanizing damage repaired.

☐

Barrier alignment.

☐

Installed in accordance with applicable drawing.

☐

All tensioning units tightened according to tensioning table.

☐

 Notes

Checking and tensioning performed by:

Signed Printed